

Community Center Construction Update Fremont, WI September-October 2025

Construction remains on schedule for the new community center and library for Fremont! Construction crews completed the concrete footings, back and interior fills, stonework cutting and grading, mechanical, electrical and plumbing (MEP) underground systems and poured the concrete slab. Currently, the concrete slab is curing while the crews wait for the delivery of glulam, structural components for the building. While the construction site has remained quiet the last couple of weeks, work will soon begin once again and rest assured, everything remains on schedule

A huge thank you to all construction workers, stakeholders, employees and community members that continue to support this project!



Photo of Construction Site on September 15th, photo taken by Rebecca Doyle

September-January 2025 Construction Timeline

Item/Activity	Tentative Schedule	Start	Finish
Concrete Floor Slab-Completed		9/15/2025	9/20/2025
Glulam Delivery		10/27/2025	10/29/2025
Set Glulam Frame		11/3/2025	12/1/2025
Set Structural Roof Panels		12/3/2025	12/19/2025
Electrical conduits and Boxes		12/22/2025	1/9/2025